



SAN DIEGO AIR POLLUTION CONTROL DISTRICT  
 COMPLIANCE DIVISION  
 10124 OLD GROVE ROAD  
 SAN DIEGO CA 92131-1649  
 PHONE (858) 586-2650 FAX (858) 586-2651

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

## DETERMINATION OF STATIC PRESSURE PERFORMANCE OF THE HEALY CLEAN AIR SEPARATOR

Exhibit 4 of ARB E.O. VR-201/202, 209-XX & Exhibit 14 of ARB E.O VR-203-XX

- Renewal Testing** (Contractor only)    
  **Compliance Witness** (District only)    
  **Compliance Testing** (District only)    
  **Engineering Evaluation** (District only)

**Facility Name:** \_\_\_\_\_ **A/C or PO Number:** \_\_\_\_\_ **Time of Test:** \_\_\_\_\_  
(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A)

Time and Date of most recent delivery:	Leak Check Conducted: <input type="checkbox"/> Yes or <input type="checkbox"/> No
Date of Last Calibration of Pressure Measurement Device:	Phase II Executive Order #:

If the station pressure is -2.00" wc or more negative, a vacuum test must be performed followed by a pressure test. If the pressure is less negative than -2.00" wc, a pressure test must be performed. Anytime a vacuum test is conducted a subsequent pressure test shall **also** be conducted immediately after the vacuum test.

### VACUUM TEST

Time (Minutes)	Vacuum Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Minimum Vacuum (from Table 1)	

### PRESSURE TEST

Time (Minutes)	Pressure Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Final Pressure	1.77