

SAN DIEGO AIR POLLUTION CONTROL DISTRICT COMPLIANCE DIVISION 10124 OLD GROVE ROAD SAN DIEGO CA 92131

PHONE (858) 586-2650 FAX (858) 586-2651

APCD USE ONLY
SECTOR
ID#
NOV#

Exhibit 13 of VR-203/4 and Exhibit 8 of VR-208 Hirt VCS 100 Processor Operability Test

Facility Name: _	A/C or PO Number: Date/Time of Test*: _	
For ISD Alarm Respon	e Purposes only: Processor is on and processing vapors: Yes □ No□	
Was TP-201.3 (Including	Exhibit 4) conducted in the last 24 hours? \square Yes or \square No	
Was TP-201.4 (Including	Exhibit 6) conducted in the last 24 hours? Yes or No	
Was Exhibit 5 conducted	in the last 24 hours? □ Yes or □No	
Was there a fuel delivery	within the last 3 hours? □Yes or □No	
Is the total ullage 70% or	less of the total capacity of the GDF storage tank(s): \Box Yes or \Box No	
· ·		
STEP 5.1	Is POWER switch lit? □Yes or □No	
STEP 5.2	Is PROCESSING lamp ON? □Yes or □No	
	If "YES", test cannot be performed until lamp goes off.	
STEP 5.9	Time for PROCESSING Lamp to Light? _minutes	
	Did PROCESSING Lamp light within three (3) minutes? □Yes or □No	
STEP 5.10	Time for OVERPRESSURE Lamp to Light? _ minutes	_
	Did OVERPRESSURE Lamp light within sixty two (62) minutes? □ Yes or □ No	

Rev. 03/21 Page 1 of 1

^{*}Record exact time of test to demonstrate proper test sequencing as required in Attachment A.