





SAN DIEGO AIR POLLUTION CONTROL DISTRICT
COMPLIANCE DIVISION
10124 OLD GROVE ROAD
SAN DIEGO CA 92131-1649
PHONE (858) 586-2650

APCD USE ONLY
SECTOR
ID#
NOV#

Facility Name: _____ **A/C or PO Number:** _____ **Time of Test:** _____

(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A)

Time of Day ¹	Grade Point ²	Serial Number of Nozzle	Gallons Dispensed (gal) ³	Flow (GPM) ⁴	V/L ⁵	V/L Average ⁶ (if applicable)	Pass (P) Fail (F) or (NT) ⁷	Comments ⁸

¹ Record the time of test (time piece shall be synchronized with time on TLS console)(Only required when conducting test in conjunction with Ex 9 ISD Operability Test with VR 202-XX)

² Grade point: This test shall be performed for all fueling points

³ Amount of gasoline dispensed during test, in gallons, recorded to the nearest hundredth

⁴ Dispensing Rate, in gallons per minute, recorded to the nearest hundredth

⁵ Vapor to Liquid Ratio, recorded to the nearest thousandth

⁶ If the V/L Volumetric Ratio is between 0.76 – 0.94, or greater than or equal to 1.16, conduct the test two additional times. Do not make adjustments to the gasoline dispensing or vapor recovery lines until all three test runs have been completed. Adjustments of the V/L test equipment, including the V/L adaptor and nozzle, are allowed as may be necessary to ensure measurement accuracy. If the V/L test equipment is adjusted, then the prior test run results for that grade point tested should not be used. Calculate the numerical average of the three test runs. If the average V/L value of these three test runs is within the allowable limits, compliance has been verified.

⁷ If the V/L Volumetric Ratio is between 0.95 –1.15, the grade point complies with the specifications. Non-tests include: Nozzle spouts that are damaged such that the V/L adaptor cannot fit over the nozzle spout or refueling points not capable of achieving dispensing rates required for conducting the V/L test, as specified in Exhibit 2 of applicable ARB Executive Order (between 6.0 and 10.0 gpm). NT=Non Test

⁸ Comments (e.g. reason for non-test, equipment adjustments, etc.)

⁹District recommends leak checking equipment during test to minimize lost data due to failure of post test leak check.