



SAN DIEGO AIR POLLUTION CONTROL DISTRICT
COMPLIANCE DIVISION
10124 OLD GROVE ROAD
SAN DIEGO CA 92131
PHONE (858) 586-2650

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

DETERMINATION OF VST ECS MEMBRANE PROCESSOR ACTIVATION PRESSURE

Exhibit 9 of ARB E.O. VR 203-X or VR-204-X

Facility Name: _____

A/C or PO Number: _____

Time of Test: _____

(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment L)

FACILITY AND TESTING EQUIPMENT INFORMATION	
Date and Time of Last Fuel Delivery:	
Date and Time of Last TP-201.3/TP-96-1 Performed:	
Calibration Date of Digital Manometer:	
Processor Status During Test:	☐ ON ☐ OFF
Leak Check Successfully Completed on Test Assembly?	☐ YES ☐ NO

TEST RESULTS	
Pressure (Inches W.C.)	Processor Activated
0.10	☐ Yes ☐ No
0.20	☐ Yes ☐ No
0.30	☐ Yes ☐ No
0.40	☐ Yes ☐ No
0.50	☐ Yes ☐ No
Pass or Fail	