



SAN DIEGO AIR POLLUTION CONTROL DISTRICT
COMPLIANCE DIVISION
10124 OLD GROVE ROAD
SAN DIEGO CA 92131-1649
PHONE (858) 586-2650

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

VP1000/DISPENSER INTEGRITY TEST
Exhibit 14 & IOM of VR 201/202

Facility Name: _____ **A/C or PO Number:** _____ **Time of Test:** _____
 (Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A)

Dispenser No.	Exhibit 14 & IOM B-3	Exhibit 14 & IOM B-4		IOM B-5		IOM B-6
	Vacuum Reading Initial ¹ (WC)	Vacuum Reading After closing the ball valve ¹ (WC)	Vacuum Reading After 60 sec. ² (WC)	Dispenser Side	Dispensing Vacuum ³ (WC)	Change in Speed (check one)
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		
				A		☐ YES ☐ NO
				B		

¹ These vacuum readings shall be at least 60" Water Column (WC)
² Final vacuum reading shall not fall more than 4" WC from the reading taken after closing the ball valve.
³ The dispensing vacuum shall not be less than 60" WC